

PROJECT STATUS REPORT

TLHS Ceramics Project and East Quad Parking Lot

1/12/24

PROJECT DESCRIPTION

Construction of a new 750 square foot ceramics building. Including a new gas fired kiln, storage and glazing area. Modernize the quad area, new planting, new illumination, modification of faculty parking lot.

PROJECT CONTACTS

SRCS Project Manager:Will McManus
 Email:Will@Greystonewest.com
 Phone:.....707-933-0624
 Contractor:.....FRC
 Contact:.....Dennis Lucchesi
 Phone:.....707-837-5065
 Email:Dennis@FRCINC.com

PROJECTED SCHEDULE

Construction Start:.....6/12/23
 Completion:3/15/24
 Move-in:.....3/16/24

PROJECT UPDATE

Interior sheetrock installed, finish underway. Stucco scratch coat completed, finish coat starts next week.

IMAGES

