

PROJECT STATUS REPORT

TLHS Shade Structure

1/12/24

PROJECT DESCRIPTION

Construction of a new shade structure with lighting and electrical outlets. New fencing and Main Office entry canopy. Asphalt and concrete site work.

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan

Email: Hugh@Greystonewest.com

Phone: 707-933-0624

Contractor: FRC

Contact: Dennis Lucchesi

Phone: 707-837-5065

Email: Dennis@FRCINC.com

PROJECTED SCHEDULE

Construction Start: 7/17/23

Completion: 5/24/24

Move-in: 1/10/24

PROJECT UPDATE

Gates and exterior lights installed.

IMAGES

