

Davidson Middle School



PROJECT STATUS REPORT

Date: September 12, 2018

DSA App # 01-117478

Status: Construction

Project Context

New STEAM Facility: A new classroom building designed to support science, technology, engineering, arts and math, including 10 classrooms/labs and a teacher preparation area. The classroom spaces will be flexible and allow for potential use as labs, lecture and group learning areas.

Project Scope

Phase 1 will include a new 2-story (10 classroom) building and associated site work.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: William Gong
 Email: wgong@ccorpusa.com
 Phone: 415/470-4256
 Contractor: JLC
 Superintendent: Jim Bohn
 Phone: 707/975-6786
 Email: JimB@jlcbuild.com
 Architect: Quattrocchi Kwok Architects

Schedule

DSA 07/2018
 Bid 08/2018
 Construction 09/2018
 Completion 07/2019
 Move-in 08/2019
 Close-out 10/2019

Planning	Design	Construction	Closeout
		★	

Board Items

Geotechnical Services – Miller Pacific

Project Budget

Bond A Funding	XXXX.00
Total Budget	\$12,945,790.00
Committed under Contract	XXX.00
Spent to Date as of 7/12/2018	XXX.00
Remaining	XXX.00

Safety

1. Project site is in very close proximity to existing classroom and admin buildings.
2. Sidewalk next to the construction site is staying active per DPW.

Disruptions

Power shutdown is being scheduled as well as network.

Most Recent Completed Tasks

Project mobilization started on 9/10/18.

Next Step

Landscape removal, demolition of covered walkway.

Issues

Relocation of AT&T fiber lines is critical to having grading completed.

