

# Davidson Middle School



## PROJECT STATUS REPORT

Date : October 31, 2018

DSA App # 01-117478

Status: Construction

### Project Context

New STEAM Facility: A new classroom building designed to support science, technology, engineering, arts and math, including 10 classrooms/labs and a teacher preparation area. The classroom spaces will be flexible and allow for potential use as labs, lecture and group learning areas.

### Project Scope


Phase 1 will include a new 2-story (10 classroom) building and associated site work.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
Project Manager: William Gong  
Email: [wgong@ccorpusa.com](mailto:wgong@ccorpusa.com)  
Phone: 415/470-4256  
Contractor: JLC  
Superintendent: Scott Heisely  
Phone: 510-750-4111  
Email: [ScottH@jlcbuild.com](mailto:ScottH@jlcbuild.com)  
Architect: Quattrocchi Kwok Architects

### Schedule

DSA 07/2018  
Bid 08/2018  
Construction 09/2018  
Completion 07/2019  
Move-in 08/2019  
Close-out 10/2019

### Board Items



### Project Budget

Please request from SRCS.

### Safety

1. Project site is in very close proximity to existing classroom and admin buildings.
2. Sidewalk next to the construction site is staying active per Department of Public Works.

### Disruptions

### Most Recent Completed Tasks

Demolition of the covered walkway.

### Next Step

Removal of the 30" line and routing for the new AT&T conduit.

### Issues

Redesign of underground utilities received. Currently evaluating on work plan to remobilize.

