

## Davidson Middle School



### PROJECT STATUS REPORT

Date: February 20, 2019

DSA App # 01-117478

Status: Construction

#### **Project Context**

New STEAM Facility: A new classroom building designed to support science, technology, engineering, arts and math, including 10 classrooms/labs and a teacher preparation area. The classroom spaces will be flexible and allow for potential use as labs, lecture and group learning areas.

#### **Project Scope**

Phase 1 will include a new 2-story (10 classroom) building and associated site work.

#### **Board Items**

#### **Project Budget**

Please request from SRCS.

#### **Safety**

1. Project site is in very close proximity to existing classroom and admin buildings.
2. Sidewalk next to the construction site is staying active per Department of Public Works.

#### **Disruptions**

#### **Most Recent Completed Tasks**

- Grade beam rebar installed

#### **Next Step (Weather Dependent)**

- Grade beam excavation ongoing through February
- Underground plumbing ongoing through February
- Electrical and joint trench ongoing through February

#### **Issues**

- Ongoing challenge to mitigate existing underground utilities with the wet weather

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
Project Manager: William Gong  
Email: [wgong@ccorpusa.com](mailto:wgong@ccorpusa.com)  
Phone: 415/470-4256  
Contractor: JLC  
Superintendent: Scott Heisely  
Phone: 510-750-4111  
Email: [ScottH@jlcbuild.com](mailto:ScottH@jlcbuild.com)  
Architect: Quattrocchi Kwok Architects

#### **Schedule**

DSA 07/2018  
Bid 08/2018  
Construction 09/2018  
Completion 10/2019  
Move-in 11/2019  
Close-out 12/2019

Planning	Design	Construction	Closeout
		★	

