

Davidson Middle School



PROJECT STATUS REPORT

Date: May 1, 2020

DSA App # 01-117478

Status: Construction

Project Context

New STEAM Facility: A new classroom building designed to support science, technology, engineering and math, including 10 classrooms/labs and a teacher preparation area will begin in an early phase. The classroom spaces will be flexible and allow for potential use as labs, lecture and group learning areas.


Project Scope

Phase 1 will include a new 2-story (10 classroom) building and associated site work.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: William Gong
 Email: wgong@ccorpusa.com
 Phone: 415/470-4256
 Contractor: JLC
 Superintendent: Scott Heisely
 Phone: 510-750-4111
 Email: ScottH@jlcbuild.com
 Architect: Quattrocchi Kwok Architects

Schedule

DSA 07/2018
 Bid 08/2018
 Construction 09/2018
 Completion 12/2019
 Move-in 12/2019
 Close-out 12/2019



Board Items

None

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Safety

Disruptions

-

Most Recent Completed Tasks

- Filed Board approved Notice of Completion with Marin County

In Progress* / Next Steps

Issues

