

Terra Linda High School Commons Project



PROJECT STATUS REPORT

Date: December 25th, 2020

DSA App # 01-117738

Status: Construction

Project Context

Construction of New Two-Story Commons Building.

Project Scope

Construction of Student Commons Building, Containing a Cafeteria, Kitchen, Music Classroom, Drama Classroom, Black Box Theater, Library, Computer Classroom, Accessory Classrooms and Staff Lounge, Sitework Includes Renovation of Former Amphitheater.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: William McManus
 Email: will@greystonewest.com
 Phone: 412-295-8211
 Contractor: BHM Construction
 Superintendent: Jon Verrinder
 Phone: 415-847-0158
 Email: jonv@bhmconstruction.com
 Architect: HED Architects

Schedule

DSA 04/18/2019
 Bid 04/04/2019
 Construction 05/01/2019
 Completion 11/30/2020
 Move-in NA
 Close-out 12/29/2020

Planning	Design	Construction	Closeout
		★	

Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Remove fencing
- Install mechanical louvers
- Cleaning building

In Progress*/ Next Step

- **Punch List***
- **Move in***

- **Issues**
- None

