

PROJECT STATUS REPORT

Venetia Valley Restroom Building Project
November 3, 2023

PROJECT DESCRIPTION

Construction of new Restrooms building (10 individual restroom).

Construction of new drainage swale along Northeast property line.

Construction of new stairs and accessible ramp.

PROJECT CONTACTS

SRCS Project Manager: Eric Scheuermann

Email: Eric.Scheuermann@rgmkramer.com

Phone: 510-908-3303

Contractor: BEAM Construction

Contact: Michelle Dolan

Phone: 650-302-8600

Email: info@beamconstructioninc.com

PROJECTED SCHEDULE

Construction Start: September 18, 2023

Completion: March 15, 2024

Move-in: March 15, 2024

PROJECT UPDATE

Restroom Building: Temp fencing 100%, surveyor 100%, underground utility locating 100%, building pad 100%, building footings 100%, plumbing trenching 90%, electrical trench 90%

Drainage Swale: Temp fencing 100%, surveyor 100%, underground utility locating 100%, swale excavation 100%, catch basin work 15%, swale forms 40%

IMAGES



Restroom Building Pad



Drainage Swale