

PROJECT STATUS REPORT

Venetia Valley Restroom Building Project
December 22, 2023

PROJECT DESCRIPTION

Construction of new Restrooms building (10 individual restrooms).
Construction of new drainage swale along Northeast property line.
Construction of new stairs and accessible ramp.

PROJECT CONTACTS

SRCS Project Manager: Eric Scheuermann
Email: Eric.Scheuermann@rgmkramer.com
Phone: 510-908-3303
Contractor: BEAM Construction
Contact: Michelle Dolan
Phone: 650-302-8600
Email: info@beamconstructioninc.com

PROJECTED SCHEDULE

Construction Start: September 18, 2023
Completion: March 15, 2024
Move-in: March 15, 2024

PROJECT UPDATE

Restroom Building: footing rebar 100%, footing concrete 100%, under slab plumbing 50%.

Drainage Swale: swale curb wall concrete 50%, gutter inside form & base rock 50%, catch basin install 75%.

Note: Intermittent rain night/day/weekends have caused wet site conditions and impacted construction progress.

IMAGES

