

PROJECT STATUS REPORT

Venetia Valley Restroom Building Project
January 26, 2024

PROJECT DESCRIPTION

Construction of new Restrooms building (10 individual restrooms).
 Construction of new drainage swale along Northeast property line.
 Construction of new stairs and accessible ramp.

PROJECT CONTACTS

SRCS Project Manager: Eric Scheuermann
 Email: Eric.Scheuermann@rgmkramer.com
 Phone: 510-908-3303
 Contractor: BEAM Construction
 Contact: Michelle Dolan
 Phone: 650-302-8600
 Email: info@beamconstructioninc.com

PROJECTED SCHEDULE

Construction Start: September 18, 2023
 Completion: March 15, 2024
 Move-in: March 15, 2024

PROJECT UPDATE

Restroom Building: building slab formwork 100%, & slab concrete 100%, interior wall curbs 50%, storm drain 100%.

Drainage Swale: swale curb wall concrete 100%, gutter inside form & base rock 50%, catch basin install 100%.

Stairs and Accessible Ramp: demolition 95%.

Note: Intermittent rain night/day/weekends have caused wet site conditions and impacted construction progress.

IMAGES

