

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Short Elementary School Bus Stops Project**  
 June 28, 2024

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: John Boylan Engineering  
 Contact: John Boylan  
 Phone: 415-417-8519  
 Email: john@johnboylanengineering.com

**PROJECT DESCRIPTION**

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

**PROJECTED SCHEDULE**

Construction Start: 6/26/24  
 Completion: 8/16/24

**PROJECT UPDATE**

The Contractor mobilized at the site and obtained the City encroachment permit. They also Identified areas for demolition and performed tree protection as needed before demolition. The demolition activity will begin on July 1st.

