

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Short Elementary School Bus Stops Project
 July 19, 2024

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: John Boylan Engineering
 Contact: John Boylan
 Phone: 415-417-8519
 Email: john@johnboylanengineering.com

PROJECT DESCRIPTION

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

PROJECTED SCHEDULE

Construction Start: 6/26/24
 Completion: 8/16/24

PROJECT UPDATE

The contractor completed sidewalks and curb and gutter along Bayview street. They have also placed the curb along Marin Street and are preparing the Marin Street sidewalk for placement next week. Additionally, they have begun the layout of the Bayview stairs.

