

## Terra Linda High School Construction Update

Notable construction progress took place in the summer months, as music and drama Building B was demolished to make way for the planned Student Commons building which includes a new cafeteria, library, music classroom, drama classroom, and black box theater. Underground electrical infrastructure was installed to provide connections for the new building. During



demolition we breached some main water lines that were inaccurately marked on blueprints, made repairs, and updated the blueprints for accuracy. The campus is ready for students and staff to return and see the progress for themselves.

### August 2018

Finalize Building B and amphitheater demolition; fence construction site

### September 2018

Provide Student Commons building drawings for Division of the State Architect (DSA) review  
Anticipate DSA approval of the Innovations Hub

### December 2018

Anticipated DSA approval of the Student Commons building drawings  
Relocate library, career center, and adjacent classrooms to vacate space for Innovations Hub construction

### January 2019

Begin construction on Innovations Hub, with substantial completion in Summer 2019

### March 2019

Begin construction on Student Commons, with substantial completion by December 2020

If you have any questions, please contact Dr. Dan Zaich, 415-492-3285 or [dzaich@srcs.org](mailto:dzaich@srcs.org).

[www.srcsbondprogram.org](http://www.srcsbondprogram.org)