

San Rafael High School STEAM Building Project



PROJECT STATUS REPORT

Date: May 2021

DSA App # 01-119147

Status: Construction

Project Context

New construction of a two-story STEAM (Science, Technology, Engineering, Arts and Math) building for the students of the future.

Project Scope

Demolition of existing kitchen and Madrone building, associated sitework and associated utilities.

Construction of a new two-story STEAM building, including landscaping and site improvements.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
Phone: 415/492-3285 (desk) 415/847-9063 (cell)
Project Manager: John Dilena
Email: john@greystonewest.com
Phone: 707-888-1560
Contractor: Alten Construction
Superintendent: Trevor Simon
Phone: 415-716-3800
Email: tsimon@altenconstruction.com
Architect: HY Architects, Inc.

Board Items

No items currently scheduled

Schedule

DSA 03/03/2021
Bid 03/15/2021
Construction 02/19/2021
Completion 08/25/2022 Anticipated
Move-in 09/01/2022
Close-out 12/01/2022 Anticipated

Planning	Design	Construction	Closeout
		★	

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

In Progress*/Next Step

- Mobilize drilling rig for piers*
- Drill piers*
- Install utilities
- Excavate fire riser
- Excavate elevator pit
- Excavate footings*
- Chip down piers*

Issues

- No issues





