

# San Rafael High School STEAM Building Project



## PROJECT STATUS REPORT

Date: February 2022

DSA App # 01-119147

Status: Construction

### Project Context

New construction of a two-story STEAM (Science, Technology, Engineering, Arts and Math) building for the students of the future.

### Project Scope

Demolition of existing kitchen and Madrone building, associated sitework and associated utilities.

Construction of a new two-story STEAM building, including landscaping and site improvements.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/847-9063 (cell)  
Project Manager: John Dilena  
Email: [john@greystonewest.com](mailto:john@greystonewest.com)  
Phone: 707-888-1560  
Contractor: Alten Construction  
Superintendent: Trevor Simon  
Phone: 415-716-3800  
Email: [tsimon@altenconstruction.com](mailto:tsimon@altenconstruction.com)  
Architect: HY Architects, Inc.

### Schedule

DSA 03/03/2021  
Bid 03/15/2021  
Construction 02/19/2021  
Completion 08/25/2022 Anticipated  
Move-in 09/01/2022  
Close-out 12/01/2022 Anticipated

Planning	Design	Construction	Closeout
		★	

### Board Items

No items currently scheduled

### Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

### Most Recent Completed Tasks

- Concrete at pan stairs and landings
- Rough in HVAC ducting
- Rough in electrical
- Sprinkler rough in
- Frame interior walls

### In Progress\*/Next Step

- Install gutters
- Install Exterior DensDeck
- Interior sheetrock
- Interior insulation

### Issues

- No issues











