

# San Rafael High School STEAM Building Project



## PROJECT STATUS REPORT

Date: July 2022

DSA App # 01-119147

Status: Construction

### Project Context

New construction of a two-story STEAM (Science, Technology, Engineering, Arts and Math) building for the students of the future.

### Project Scope

Demolition of existing kitchen and Madrone building, associated sitework and associated utilities. Construction of a new two-story STEAM building, including landscaping and site improvements.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/847-9063 (cell)  
Project Manager: John Dilena  
Email: [john@greystonewest.com](mailto:john@greystonewest.com)  
Phone: 707-888-1560  
Contractor: Alten Construction  
Superintendent: Trevor Simon  
Phone: 415-716-3800  
Email: [tsimon@altenconstruction.com](mailto:tsimon@altenconstruction.com)  
Architect: HY Architects, Inc.

### Schedule

DSA	03/03/2021
Bid	03/15/2021
Construction	02/19/2021
Completion	08/25/2022 Anticipated
Move-in	09/01/2022
Close-out	12/01/2022 Anticipated

### Board Items

No items currently scheduled

Planning	Design	Construction	Closeout
		★	

### Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

### Most Recent Completed Tasks

- Install gutters
- Exterior concrete
- Interior paint
- Exterior paint
- Linear metal ceiling

### In Progress\*/Next Step

- Cleaning
- Testing HVAC
- Punchlist

### Issues

- No issues







