

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

2/28/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
 Email: Hugh@Greystonewest.com
 Phone: 707-291-2783

Aquatic Center
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:.....707-206-1297
 Email:.....JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:.....707-206-1297
 Email:.....JHolt@wrightcontracting.com

Fire Alarm Replacement Project
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:.....707-206-1297
 Email:.....JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start: 6/17/24
 Completion: 7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
 Completion: 06/01/2025

PROJECTED SCHEDULE – Fire Alarm

Construction Start: 6/17/24
 Completion: 8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Continue setting anchor bolts at dawg house, repair of waterproofing at dawg house. Hogging out of cellcrete at the pump house in preparation for backfill with CDF, cleaning and ducting at gym, continued MEP rough in at the gym.

Fire Alarm: All possible work has been completed while the campus is occupied, project on hold till summer break.

Security Fencing: Vacuum truck dig trench at fence location adjacent to track and survey utilities for structural engineer to provide fence post foundation detail.



