

PROJECT STATUS REPORT

TLHS Ceramics Project and East Quad Parking Lot
2/23/24

PROJECT DESCRIPTION

Construction of a new 750 square foot ceramics building. Including a new gas fired kiln, storage and glazing area. Modernize the quad area, new planting, new illumination, modification of faculty parking lot.

PROJECT CONTACTS

SRCS Project Manager: Will McManus
 Email:..... Will@Greystonewest.com
 Phone: 707-933-0624
 Contractor: FRC
 Contact: Dennis Lucchesi
 Phone: 707-837-5065
 Email:..... Dennis@FRCINC.com

PROJECTED SCHEDULE

Construction Start: 6/12/23
 Completion: 3/15/24
 Move-in: 3/16/24

PROJECT UPDATE

Ongoing HVAC, roofing, electrical, cabinets, door hardware and parking lot punch list.

IMAGES

