

# Laurel Dell Elementary School



## PROJECT STATUS REPORT

Date: October 2, 2019

DSA App # 01-117453

Status: Construction

**Project Context**

Eight new 21st century classrooms with state-of-the-art instructional technology, adjacent collaborate spaces, a multipurpose room, office & student support spaces, and extended learning spaces are being constructed to replace inadequate space and bring the Laurel Dell school up to current educational and structural standards. Renovate existing multi-purpose and classroom space to accommodate classrooms, library and media center. Provide outdoor learning courtyard for outside learning opportunities.

**Project Scope**

Demolition existing classroom wings and build new classrooms. Remodel existing wing to accommodate new functions.

**Board Items**

None

**Project Budget**

Please see Monthly Reports on the SRCS Bond Program website.

**Safety**

Site is locked during off-hours for safety. Temporary fencing has been placed around perimeter. No safety issues from construction.

**Disruptions**

No planned disruptions

**Most Recent Completed Tasks**

- Bldg A Install Windows
- Bldg B New downspouts/gutters
- Bioswale installation

**In Progress\* / Next Steps**

- Drywall installation\*
- Lath & Plaster\*
- Bldg A Paint Exterior\*
- MMWD connection

**Issues**

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
 Project Manager: Joshua Thomas  
 Email: [jthomas@ccorpusa.com](mailto:jthomas@ccorpusa.com)  
 Phone: 916/225-3466  
 Contractor: Swinerton Builders  
 Superintendent: John Peoples  
 Phone: 415/859-0973  
 Email: [john.peoples@swinerton.com](mailto:john.peoples@swinerton.com)  
 Architect: Quattrocchi Kwok Architects

**Schedule**

Bid 09/2018  
 Construction 10/2018  
 Completion 11/2019  
 Move-in 12/2019  
 Close-out 12/2019

Planning	Design	Construction	Closeout
		★	

