

# San Rafael High School MACK Building Project



## PROJECT STATUS REPORT

Date: April 2021

DSA App # 01-117565

Status: Close-out

### Project Context

New Construction of two buildings. A Commons, Administration, and Kitchen building, and a Madrone High School building.

### Project Scope

Construction of a new two-story building consisting of Administrative offices, Student Services, Students Commons, Kitchen and Madrone Continuation High School Classrooms. Site work includes re-configuration of main parking lot on 3<sup>rd</sup> St. and new quad to the north of the new building. The new parking lot will include new accessible parking spaces and EV Charging Stations, path of travel upgrades, and digital marque.

### Board Items

No items currently scheduled

### Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

### Most Recent Completed Tasks

- Punch list

### In Progress\*/Next Step

- DSA Close Out\*
- Notice of Completion\*

### Issues

- No issues

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/847-9063 (cell)  
Project Manager: John Dilena  
Email: [john@greystonewest.com](mailto:john@greystonewest.com)  
Phone: 707-888-1560  
Contractor: Alten Construction  
Superintendent: Brett Wing  
Phone: 415-271-7972  
Email: [bwing@altenconstruction.com](mailto:bwing@altenconstruction.com)  
Architect: HY Architects, Inc.

### Schedule

DSA 01/11/2019  
Bid 01/30/2019  
Construction 03/12/2019  
Completion 12/25/2020  
Move-in 12/2020  
Close-out 04/2021 Anticipated

Planning	Design	Construction	Closeout
			★









