

San Rafael High School MACK Building Project



PROJECT STATUS REPORT

Date: June 2021

DSA App # 01-117565

Status: Close-out

Project Context

New Construction of two buildings. A Commons, Administration, and Kitchen building, and a Madrone High School building.

Project Scope

Construction of a new two-story building consisting of Administrative offices, Student Services, Students Commons, Kitchen and Madrone Continuation High School Classrooms. Site work includes re-configuration of main parking lot on 3rd St. and new quad to the north of the new building. The new parking lot will include new accessible parking spaces and EV Charging Stations, path of travel upgrades, and digital marque.

Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Filed Notice of Completion

In Progress*/Next Step

- DSA Close Out*

Issues

- No issues

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
Phone: 415/492-3285 (desk) 415/847-9063 (cell)
Project Manager: John Dilena
Email: john@greystonewest.com
Phone: 707-888-1560
Contractor: Alten Construction
Superintendent: Brett Wing
Phone: 415-271-7972
Email: bwing@altenconstruction.com
Architect: HY Architects, Inc.

Schedule

DSA 01/11/2019
Bid 01/30/2019
Construction 03/12/2019
Completion 12/25/2020 Anticipated
Move-in 12/2020
Close-out 04/2021 Anticipated

Planning	Design	Construction	Closeout
			★





