

San Rafael High School "MACK" Building



PROJECT STATUS REPORT

Date: September 13th, 2019

DSA App # 01-117565

Status: Construction

Project Context

New Construction of two buildings. One Administration, Commons and Kitchen building. One Madrone High School Building.


Project Scope

Construction of a new two story building consisting of Administrative offices, Student Services, Students Commons, Kitchen and Madrone Continuation High School Classrooms. Site work includes re-configuration of Main Parking Lot on 3rd St. and new "Quad" to the North of the New Building. The new parking lot will include new accessible parking spaces and EV Charging Stations, Path of Travel upgrades. Digital Marque.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: John Dilena
 Email: john@greystonewest.com
 Phone: 707-888-1560
 Contractor: Alten Construction
 Superintendent: Brett Wing
 Phone: 415-271-7972
 Email: bwing@altenconstruction.com
 Architect: HY Architects, Inc.

Schedule

DSA 01/11/2019
 Bid 01/30/2019
 Construction 03/12/2019
 Completion 12/25/2020 Anticipated
 Move-in 12/2020
 Close-out 04/2021 Anticipated



Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Template for Anchor Bolts for Marquee
- Underground Electrical for Marquee
- Concrete Footing for Marquee
- Underground Electrical for Trash Enclosure
- Set Anchor Bolts for Trash Enclosure
- **Commons-** Grade Beam Template
- **Kitchen-** Set Anchor Bolts

In Progress*/Next Step

- Installing Grade Beam Rebar and Anchor* Bolts at Kitchen and Madrone*
- Marquee Install*
- Trash Enclosure*
- **Admin-** Set Underslab Utilities*
- **Commons, Kitchen-** Grade Beam Concrete Pour

Issues

- Nothing at this time.

