

# San Rafael High School "MACK" Building



## PROJECT STATUS REPORT

Date: October, 18th, 2019

DSA App # 01-117565

Status: Construction

**Project Context**

New Construction of two buildings. One Administration, Commons and Kitchen building. One Madrone High School Building.


**Project Scope**

Construction of a new two story building consisting of Administrative offices, Student Services, Students Commons, Kitchen and Madrone Continuation High School Classrooms. Site work includes re-configuration of Main Parking Lot on 3<sup>rd</sup> St. and new "Quad" to the North of the New Building. The new parking lot will include new accessible parking spaces and EV Charging Stations, Path of Travel upgrades. Digital Marque.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
 Project Manager: John Dilena  
 Email: [john@greystonewest.com](mailto:john@greystonewest.com)  
 Phone: 707-888-1560  
 Contractor: Alten Construction  
 Superintendent: Brett Wing  
 Phone: 415-271-7972  
 Email: [bwing@altenconstruction.com](mailto:bwing@altenconstruction.com)  
 Architect: HY Architects, Inc.

**Schedule**

DSA 01/11/2019  
 Bid 01/30/2019  
 Construction 03/12/2019  
 Completion 12/25/2020 Anticipated  
 Move-in 12/2020  
 Close-out 04/2021 Anticipated



**Board Items**

No items currently scheduled

**Project Budget**

Please see Monthly Reports on the SRCS Bond Program website.

**Most Recent Completed Tasks**

- **Madrone-** Grade Beam Concrete

**In Progress\*/Next Step**

- **Admin-** Set Superstructure, Columns and Horizontal Connections\*
- Plumb Bolt and Weld Steel\*
- Stage 2<sup>nd</sup> Story Deck
- **Commons-** Set Superstructure, Columns and Horizontal Connections\*
- Plumb Bolt and Weld Steel\*
- Stage 2<sup>nd</sup> Story Deck
- **Kitchen-** Install Underslab Utilities\*. Form Slab Edge and Blockout\*
- **Madrone-** Install Underslab Utilities\*. Form Slab Edge and Blockout\* Stripe Templates
- **Trash Enclosure-** Install Roof and Gate

**Issues**

- MMWD Fire Hydrant Location
- Ev Charging Station Coordination

