

San Rafael High School "MACK" Building



PROJECT STATUS REPORT

Date: November 8, 2019

DSA App # 01-117565

Status: Construction

Project Context

New Construction of two buildings. One Administration, Commons and Kitchen building. One Madrone High School Building.


Project Scope

Construction of a new two-story building consisting of Administrative offices, Student Services, Students Commons, Kitchen and Madrone Continuation High School Classrooms. Site work includes re-configuration of Main Parking Lot on 3rd St. and new "Quad" to the North of the New Building. The new parking lot will include new accessible parking spaces and EV Charging Stations, Path of Travel upgrades. Digital Marque.

Bond Contact: Dan Zaich, Senior Director-Capital
 Improvements Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: John Dilena
 Email: john@greystonewest.com
 Phone: 707-888-1560
 Contractor: Alten Construction
 Superintendent: Brett Wing
 Phone: 415-271-7972
 Email: bwing@altenconstruction.com
 Architect: HY Architects, Inc.

Schedule

DSA 01/11/2019
 Bid 01/30/2019
 Construction 03/12/2019
 Completion 12/25/2020 Anticipated
 Move-in 12/2020
 Close-out 04/2021 Anticipated



Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- **Kitchen-** Underslab Utilities
- **Madrone-** Strip Templates
- **Admin-** Set Columns & Horiz Beams
- **Commons-** Set Columns & Horiz Beams

In Progress*/Next Step

- **Admin-** Plumb/Bolt/Weld Steel*, Decking*
- **Commons-** Plumb/Bolt/Weld Steel*, Decking
- **Kitchen-** Form Slab Edge, Curb and Blockouts*, Under Slab Rough In*
- **Madrone-** Install Underslab Utilities*. Form Slab Edge and Blockout, Rock Underslab
- **Trash Enclosure-** Install Roof and Gate*

Issues

- MMWD Fire Hydrant Location
- EV Charging Station Coordination

