DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS, 2019 CBC

Application Number: 01-119449

DSA File Number:

21-H1

School Name: San Rafael High School Increment Number:

DSA Test Mark - EPR Admin Change to "INCORPORATE"

School District: San Rafael City Schools Date Created: 2021-04-13 11:28:46

SSS_no comments

2019 CBC

IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The appendix at the bottom of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of non-structural components, etc., per Title 24, Part 2, Chapter 17A (2019 CBC).

**NOTE: Undefined section and table references found in this document are from the CBC, or California Building Code.

KEY TO COLUMNS

| 1. TYPE | 2. PERFORMED BY |
|---|---|
| Continuous – Indicates that a continuous special inspection is required | GE – Indicates that the special inspection shall be performed by a registered geotechnical engineer or his or her authorized representative. |
| Periodic – Indicates that a periodic special inspection is required | LOR – Indicates that the test or special inspection shall be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program. See CAC Section 4-335. |
| | PI – Indicates that the special inspection may be performed by a project inspector when specifically approved by DSA. |
| Test – Indicates that a test is required | SI – Indicates that the special inspection shall be performed by an appropriately qualified/approved special inspector. |

DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (Concrete), 2019 CBC

Table 1705A.3; ACI 318-14 Sections 26.12 & 26.13Application Number:School Name:School District:01-119449San Rafael High SchoolSan Rafael City SchoolsDSA File Number:Increment Number:Date Created:21-H12021-04-13 11:28:46

| | 7. CAST-IN-PLACE CONCRETE | | | |
|-------|---|--|-----------------|--|
| | Test or Special Inspection | Туре | Performed By | Code References and Notes |
| Mate | rial Verification and Testing: | | | |
| | a. Verify use of required design mix. | Periodic | SI | Table 1705A.3 Item 5, 1910A.1. |
| | b. Identifiy, sample, and test reinforcing steel. | Test | LOR | 1910A.2 ; ACI 318-14 Section 26.6.1.2; DSA IR 17-10. (See Appendix for exemptions.) |
| | c. During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete. | Test | LOR | Table 1705A.3 Item 6 ; ACI 318-14 Sections 26.5 & 26.12. |
| | d. Test concrete (f'c). | Test | LOR | 1905A.1.15 ; ACI 318-14 Section 26.12. |
| Inspe | ction: | | | |
| | e. Batch plant inspection: | See Notes | SI | Default of 'Continuous' per 1705A.3.3. If approved by DSA, batch plant inspection may be reduced to 'Periodic' subject to requirements in Section 1705A.3.3.1, or eliminated per 1705A.3.3.2. (See Appendix for exemptions.) |
| | f. Welding of reinforcing steel. | Provide special inspection per STEEL, Category 19.1(d) & (e) and/or 19.2(g) & (h) below. | | |

| 8. PRESTRESSED / POST-TENSIONED CONCRETE (in addition to Cast-in-Place Concrete tests and inspections): |
|---|
|---|

DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (Concrete), 2019 CBC

Table 1705A.3; ACI 318-14 Sections 26.12 & 26.13Application Number:School Name:School District:01-119449San Rafael High SchoolSan Rafael City SchoolsDSA File Number:Date Created:21-H12021-04-13 11:28:46

| Test or Special Inspection | Туре | Performed By | Code References and Notes |
|---|------------|-----------------|--|
| a. Sample and test prestressing tendons and anchorages. | Test | LOR | 1705A.3.4, 1910A.3 |
| b. Inspect placement of prestressing tendons. | Periodic | SI | 1705A.3.4, Table 1705A.3 Items 1 & 9. |
| c. Verify in-situ concrete strength prior to stressing of post-tensioning tendons. | Periodic | SI | Table 1705A.3 Item 11. Special inspector to verify specified concrete strength test prior to stressing. |
| d. Inspect application of post-tensioning or prestressing forces and grouting of bonded prestressing tendons. | Continuous | SI | 1705A.3.4 , Table 1705A.3 Item 9 ; ACI 318-14 Section 26.13 |

| 9. PRECAST CONCRETE (in addition to Cast-in-Place Concrete tests and inspections): | | | | | | |
|--|------------|-----------------|---|--|--|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | | | |
| a. Inspect fabrication of precast concrete members. | Continuous | SI | ACI 318-14 Section 26.13. | | | |
| b. Inspect erection of precast concrete members. | Periodic | SI* | Table 1705A.3 Item 10. * May be performed by PI when specifically approved by DSA. | | | |

| 10. SHOTCRETE (in addition to Cast-in-Place Concrete tests and inspections): | | | | | | |
|--|------|-----------------|---------------------------|--|--|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | | | |

DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (Concrete), 2019 CBC

| Table | 1705A.3; ACI 318-14 Sections | s 26.12 & 26.13 | | | | |
|--|---|---|------------|-----------------|---|--|
| Application Number: School Name: 01-119449 San Rafael High School DSA File Number: Increment Number: 21-H1 | | School District: San Rafael City Schools Date Created: 2021-04-13 11:28:46 | | | | |
| | | | | | | |
| | a. Inspect shotcrete placemer application techniques. | nt for proper | Continuous | SI | 1705A.19, Table 1705A.3 Item 7, 1908A.6, 1908A.7, 1908A.8, 1908A.9, 1908A.11, 1908A.12. See ACI 506.2-13 Section 3.4, ACI 506R-16. | |
| | b. Sample and test shotcrete | (f'c). | Test | LOR | 1908A.5, 1908A.10. | |
| | | | | | | |
| | 11. POST-INSTALLED ANCH | ORS: | | | | |
| | Test or Special Inspection | | Туре | Performed By | Code References and Notes | |
| V | a. Inspect installation of post- | installed anchors | See Notes | SI* | 1617A.1.19, Table 1705A.3 Item 4a (Continuous) & 4b (Periodic), 1705A.3.8 (See Appendix for exemptions). ACI 318-14 Sections 17.8 & 26.13. * May be performed by the project inspector when specifically approved by DSA. | |
| V | b. Test post-installed anchors | | Test | LOR | 1910A.5. (See Appendix for exemptions.) | |
| | , | | - | 1 | | |
| | 12. OTHER CONCRETE: | | | | | |
| | Test or Special Inspection | | Туре | Performed By | Code References and Notes | |
| | a. | | | | | |
| | | | | | | |

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number: School Name:

01-119449 San Rafael High School **DSA File Number**: Increment Number: 21-H1

School District: San Rafael City Schools Date Created: 2021-04-13 11:28:46

| | 17. STRUCTURAL STEEL, COLD-FORMED STEEL AND ALUMINUM USED FOR STRUCTURAL PURPOSES | | | | | | | |
|-------------|---|----------|-----------------|--|--|--|--|--|
| Mate | Material Verification and Testing: | | | | | | | |
| | Test or Special Inspection | Туре | Performed By | Code References and Notes | | | | |
| V | a. Verify identification of all materials and: Mill certificates indicate material properties that comply with requirements. Material sizes, types and grades comply with requirements. | Periodic | * | Table 1705A.2.1 Item 3a 3c. 2202A.1; AISI S100-16 Section A3.1 & A3.2, AISI S240-15 Section A3 & A5, AISI S220-15 Sections A4 & A6. * By special inspector or qualified technician when performed off-site. | | | | |
| ✓ | b. Test unidentified materials | Test | LOR | 2202A.1. | | | | |
| | c. Examine seam welds of HSS shapes | Periodic | SI | DSA IR 17-3. | | | | |
| Inspection: | | | | | | | | |
| | d. Verify and document steel fabrication per DSA-approved construction documents. | Periodic | SI | Not applicable to cold-formed steel light-frame construction, except for trusses (1705A.2.4). | | | | |

| | 18. HIGH-STRENGTH BOLTS: RCSC 2014 | | | | | | |
|------|--|----------|-----------------|---|--|--|--|
| Mate | Material Verification and Testing of High-Strength Bolts, Nuts and Washers: | | | | | | |
| | Test or Special Inspection | Туре | Performed By | Code References and Notes | | | |
| | a. Verify identification markings and manufacturer's certificates of compliance conform to ASTM standards specified in the DSA-approved documents. | Periodic | SI | Table 1705A.2.1 Items 1a & 1b, 2202A.1 ; AISC 360-16 Section A3.3, J3.1, and N3.2; RCSC 2014 Section 1.5 & 2.1; DSA IR 17-8 & DSA IR 17-9. | | | |

Test

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number: School Name: School District:
01-119449 San Rafael High School San Rafael City Schools

DSA File Number: Increment Number: Date Created:
21-H1 2021-04-13 11:28:46

LOR

Table 1705A.2.1 Item 1c, 2213A.1; RCSC 2014 Section 7.2; DSA IR 17-8.

| | Di restriigir strengtir boits, nats and washers. | 1031 | Lon | Table 1766/12.1116111 16/2216/11/1666 2011 6661611 7/2/ Box (1871) 6. |
|----------|---|----------|--|--|
| Inspe | ction of High-Strength Bolt Installation: | | | |
| | c. Bearing-type ("snug tight") connections. | Periodic | SI | Table 1705A.2.1 Item 2a, 1705A.2.6, 2204A.2 ; AISC 360-16 J3.1, J3.2, M2.5 & N5.6; RCSC 2014 Section 9.1; DSA IR 17-9. |
| | d. Pretensioned and slip-critical connections. | * | SI | Table 1705A.2.1 Items 2b & 2c, 1705A.2.6, 2204A.2 ; AISC 360-16 J3.1, J3.2, M2.5 & N5.6; RCSC 2014 Sections 9.2 & 9.3; DSA IR 17-9. * "Continuous" or "Periodic" depends on the tightening method used. |
| | 19. WELDING: | | 1 Items 4 & 5; AWS D1.1 and AWS D1.8 for structural steel; AWS .3 for cold-formed steel; AWS D1.4 for reinforcing steel; DSA IR 17-ons.) | |
| Verifi | cation of Materials, Equipment, Welders, etc.: | | | |
| | Test or Special Inspection | Туре | Performed By | Code References and Notes |
| V | a. Verify weld filler material identification markings per AWS designation listed on the DSA-approved documents and the WPS. | Periodic | SI | DSA IR 17-3. |
| 7 | b. Verify weld filler material manufacturer's certificate of compliance. | Periodic | SI | DSA IR 17-3. |
| V | c. Verify WPS, welder qualifications and equipment. | Periodic | SI | DSA IR 17-3. |

DGS DSA 103-19 (Revised 07/16/2020)

b. Test high-strength bolts, nuts and washers.

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number: School Name:

21-H1

O1-119449 San Rafael High School DSA File Number: Increment Number:

School District: San Rafael City Schools Date Created: 2021-04-13 11:28:46

| 19.1 SHOP WELDING: | | | | | | | |
|---|------------|-----------------|---|--|--|--|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | | | | |
| a. Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds. | Continuous | SI | Table 1705A.2.1 Items 5a.1 4 ; AISC 360-16 (and AISC 341-16 as applicable); DSA IR 17-3. | | | | |
| b. Inspect single-pass fillet welds ≤ 5/16", floor and roof deck welds. | Periodic | SI | 1705A.2.2, Table 1705A.2.1 Items 5a.5 & 5a.6 ; AISC 360-16 (and AISC 341-16 as applicable); DSA IR 17-3. | | | | |
| c. Inspect welding of stairs and railing systems. | Periodic | SI | 1705A.2.1 ; AISC 360-16 (and AISC 341-16 as applicable); AWS D1.1 & D1.3; DSA IR 17-3. | | | | |
| d. Verification of reinforcing steel weldability other than ASTM A706. | Periodic | SI | 1705A.3.1 ; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates. | | | | |
| e. Inspect welding of reinforcing steel. | Continuous | SI | Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.8 ; AWS D1.4; DSA IR 17-3. | | | | |

| 19.2 FIELD WELDING: | | | | | | |
|---|------------|-----------------|---|--|--|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | | | |
| | | -5 | | | | |
| a. Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds. | Continuous | SI | Table 1705A.2.1 Items 5a.1 4 ; AISC 360-16 (AISC 341-16 as applicable); DSA IR 17-3. | | | |
| b. Inspect single-pass fillet welds ≤ 5/16". | Periodic | SI | Table 1705A.2.1 Item 5a.5 ; AISC 360-16 (AISC 341-16 as applicable); DSA IR 17-3. | | | |

1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

Application Number:School Name:School District:01-119449San Rafael High SchoolSan Rafael City SchoolsDSA File Number:Increment Number:Date Created:

| c. Inspect end-welded studs (ASTM A-108) installation (including bend test). | Periodic | SI | 2213A.2 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.1; DSA IR 17-3. |
|--|------------|-----|---|
| d. Inspect floor and roof deck welds. | Periodic | SI | 1705A.2.2, Table 1705A.2.1 Item 5a.6 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.3; DSA IR 17-3. |
| e. Inspect welding of structural cold-formed steel. | Periodic | SI* | 1705A.2.5; AWS D1.3; DSA IR 17-3. The quality control provisions of AISI S240-15 Chapter D shall also apply. * May be performed by the project inspector when specifically approved by DSA. |
| f. Inspect welding of stairs and railing systems. | Periodic | SI* | 1705A.2.1 ; AISC 360-16 (AISC 341-16 as applicable); AWS D1.1 & D1.3; DSA IR 17-3. * May be performed by the project inspector when specifically approved by DSA. |
| g. Verification of reinforcing steel weldability. | Periodic | SI | 1705A.3.1 ; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates. |
| h. Inspect welding of reinforcing steel. | Continuous | SI | Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.8 ; AWS D1.4; DSA IR 17-3. |

2021-04-13 11:28:46

| 20. NONDESTRUCTIVE TESTING: 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16 | | | | |
|---|------|-----------------|--|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | |
| a. Ultrasonic | Test | LOR | 1705A.2.1, 1705A.2.5 ; AISC 341-16 J6.2, AISC 360-16 N5.5; ANSI/ ASNT CP-189, SNT-TC-1A; AWS D1.1, AWS D1.8; DSA IR 17-2. | |

DGS DSA 103-19 (Revised 07/16/2020)

21-H1

 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

 Application Number:
 School Name:
 School District:

 01-119449
 San Rafael High School
 San Rafael City Schools

 DSA File Number:
 Date Created:

 21-H1
 2021-04-13 11:28:46

| b. Magnetic Particle | Test | LOR | 1705A.2.1, 1705A.2.5 ; AISC 341-16 J6.2, AISC 360-16 N5.5; ANSI/ ASNT CP-189, SNT-TC-1A; AWS D1.1, AWS D1.8; DSA IR 17-2. |
|----------------------|------|-----|--|
| c. | Test | LOR | |

| 21. STEEL JOISTS AND TRUSSES: 1705A.2.1, Table 1705A | A.2.1; AISC 303- | -16, AISC 341 | -16, AISC 358-16, AISC 360-16; AISI S100-16 |
|--|------------------|-----------------|---|
| Test or Special Inspection | Туре | Performed By | Code References and Notes |
| a. Verify size, type and grade for all chord and web members as well as connectors and weld filler material; verify joist profile, dimensions and camber (if applicable); verify all weld locations, lengths and profiles; mark or tag each joist. | Continuous | SI | 1705A.2.3, Table 1705A.2.3; AWS D1.1; DSA IR 22-3 for steel joists only. 1705A.2.4; AWS D1.3 for cold-formed steel trusses. |

| 22. SPRAY APPLIED FIRE-PROOFING: 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16 | | | | |
|--|----------|-----------------|---------------------------|--|
| Test or Special Inspection | Туре | Performed By | Code References and Notes | |
| a. Examine structural steel surface conditions, inspect application, take samples, measure thickness and verify compliance of all aspects of application with DSA-approved documents. | Periodic | SI | 1705A.14. | |
| b. Test bond strength. | Test | LOR | 1705A.14.6. | |

 1705A.2.1, Table 1705A.2.1; AISC 303-16, AISC 341-16, AISC 358-16, AISC 360-16; AISI S100-16

 Application Number:
 School Name:
 School District:

 01-119449
 San Rafael High School
 San Rafael City Schools

 DSA File Number:
 Increment Number:
 Date Created:

 21-H1
 2021-04-13 11:28:46

| c. Test density. | Test | LOR | 1705A.14.5. |
|---|------|-----------------|---|
| | | | |
| 23. ANCHOR BOLTS AND ANCHOR RODS: | | | |
| Test or Special Inspection | Туре | Performed By | Code References and Notes |
| a. Anchor Bolts and Anchor Rods | Test | LOR | Sample and test anchor bolts and anchor rods not readily identifiable per procedures noted in DSA IR 17-11. |
| b. Threaded rod not used for foundation anchorage. | Test | LOR | Sample and test threaded rods not readily identifiable per procedures noted in DSA IR 17-11. |
| | | | |
| Other Steel | | | |
| Test or Special Inspection | Туре | Performed By | Code References and Notes |
| a. | | | |

DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (WOOD), 2019 CBC Application Number: School Name: School District: San Rafael High School San Rafael City Schools

01-119449San Rafael High SchoolSan Rafael City SchoolDSA File Number:Increment Number:Date Created:21-H12021-04-13 11:28:46

| Test or Special Inspection | Туре | Performed By | Code References and Notes |
|--|------------|-----------------|--|
| a. Inspect fabrication of structural glued-laminated timber.* | Continuous | SI | * See 1705A.5.4 for exceptions |
| b. Inspect fabrication of manufactured open-web trusses. | Continuous | SI | 1705A.5.5 ; DSA IR 23-8. |
| c. Inspect fabrication of manufactured metal-plate-connected trusses. | Continuous | SI | 1705A.5, 1705A.5.2 ; DSA IR 23-4. |

| 25. OTHER Wood: | | | |
|----------------------------|------|-----------------|---------------------------|
| Test or Special Inspection | Туре | Performed By | Code References and Notes |
| a. | | | |

Application Number: School Name: San Rafael High School San Rafael City Schools DSA File Number: Increment Number: Date Created: 2021-04-13 11:28:46

Exempt items given in DSA IR A-22 or the 2019 CBC (including DSA amendments) and those items identified below with a check mark by the design professional are NOT subject to DSA requirements for the structural tests / special inspections noted. Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall Items marked as exempt shall <

| SOILS: |
|--|
| 1. Deep foundations acting as a cantilever footing designed based on minimum allowable pressures per CBC Table 1806A.2 and having no geotechnical report for the following cases: A) free standing sign or scoreboard, B) cell or antenna towers and poles less than 35'-0" tall (e.g., lighting poles, flag poles, poles supporting open mesh fences, etc.), C) single-story structure with dead load less than 5 psf (e.g., open fabric shade structure), or D) covered walkway structure with an apex height less than 10'-0" above adjacent grade. |
| 2. Shallow foundations, etc. are exempt from special inspections and testing by a Geotechnical Engineer for the following cases: A) buildings without a geotechnical report and meeting the exception item #1 criteria in CBC Section 1803A.2 supported by native soil (any excavation depth) or fill soil (not exceeding 12" depth per CBC Section 1804A.6), B) soil scarification/recompaction not exceeding 12" depth, C) native or fill soil supporting exterior non-structural flatwork (e.g., sidewalks, site concrete ramps, site stairs, parking lots, driveways, etc.), D) unpaved landscaping and playground areas, or E) utility trench backfill. |

| CONCRETE/MASONRY: |
|--|
| 1. Post-installed anchors for the following: A) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment - see item 7 for "Welding") given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) or B) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding." |
| 2. Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section. |

Appendix: Work Exempt from DSA Requirements for Structural Tests / Special InspectionsApplication Number:School Name:School District:01-119449San Rafael High SchoolSan Rafael City SchoolsDSA File Number:Date Created:21-H12021-04-13 11:28:46

| 3. Non-bearing non-shear masonry walls may be exempt from certain DSA masonry testing and special inspection items as allowed per DSA IR 21-1.16. Refer to construction documents for specific exemptions accordingly for each applicable wall condition. |
|---|
| 4. Epoxy shear dowels in site flatwork and/or other non-structural concrete. |
| 5. Testing of reinforcing bars is not required for items given in CBC Section 1910A.2 subject to the requirements and limitations in that section. |

| Welding: |
|---|
| 1. Solid-clad and open-mesh gates with maximum leaf span or rolling section for rolling gates of 10' and apex height less than 8'-0" above lowest adjacent grade. When located above circulation or occupied space below, these gates are not located within 1.5x gate/fence height (max 8'-0") to the edge of floor or roof. |
| 2. Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less than 30" above adjacent grade (excluding post base connections per the 'Exception' language in Section 1705A.2.1); fillet welds shall not be ground flush. |
| 3. Non-structural interior cold-formed steel framing spanning less than 15'-0", such as in interior partitions, interior soffits, etc. supporting only self weight and light-weight finishes or adhered tile, masonry, stone, or terra cotta veneer no more than 5/8" thickness and apex less than 20'-0" in height and not over an exit way. Maximum tributary load to a member shall not exceed the equivalent of that occurring from a 10'x10' opening in a 15' tall wall for a header or king stud. |
| 4. Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only) (connections of such frames to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections 19, 19.1 and/or 19.2 of listing above). |
| 5. Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections 19, 19.1 and/or 19.2 of listing above). |

| Appendix: Work Exempt from DSA Requirements for Structural Tests / Special Inspections | | | |
|--|------------------------|-------------------------|--|
| Application Number: | School Name: | School District: | |
| 01-119449 | San Rafael High School | San Rafael City Schools | |
| DSA File Number: | Increment Number: | Date Created: | |
| 21-H1 | | 2021-04-13 11:28:46 | |

| 6. TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment (e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 located in the Steel/Aluminum category). |
|--|
| 7. Any support for exempt non-structural components given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) meeting the following: A) when supported on a floor/roof, <400# and resulting composite center of mass (including component's center of mass) ≤4' above supporting floor/roof, B) when hung from a wall or roof/floor, <20# for discrete units or <5 plf for distributed systems. |

DSA 103-19: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS(SIGNATURE), 2019 CBC

Application Number:School Name:School District:01-119449San Rafael High SchoolSan Rafael City SchoolsDSA File Number:Increment Number:Date Created:21-H12021-04-13 11:28:46

Name of Architect or Engineer in general responsible charge:

Lee Pollard

Name of Structural Engineer (When structural design has been delegated):


Angela Sommer

Signature of Architect or Structural Engineer:

Date:

4/13/21

Note: To facilitate DSA electronic mark-ups and identification stamp application, DSA recommends against using secured electronic or digital signatures.



DSA 103-19: LIST OF REQUIRED VERIFIED REPORTS, CBC 2019

Application Number: 01-119449

School Name: San Rafael High School Increment Number: School District: San Rafael City Schools Date Created: 2021-04-13 11:28:46

DSA File Number: 21-H1

1. Structural Testing and Inspection: Laboratory Verified Report Form DSA 291

- 2. Post-installed Anchors: Laboratory Verified Report Form DSA 291, or, for independently contracting SI, Special Inspection Verified Report Form DSA 292
- 3. Shop Welding Inspection: Laboratory Verified Report Form DSA 291, or, for independently contracting SI, Special Inspection Verified Report Form DSA 292
- Field Welding Inspection: Laboratory Verified Report Form DSA 291, or, for independently contracting SI, Special Inspection Verified Report Form DSA 292